APAR EPC SUITE — DOCUMENT & WORKFLOW DEPENDENCY MATRIX

Golden Period 60-Day Ground Break Pipeline · Role-Wise Data Uploads & Sequential Gate Clearances

STAGE 2 / GOLDEN PERIOD

Target: Day 60 Ground Break · Version 2.4

STAGE 1: DAYS 1 – 10
Award & Mother BOQ Ingestion
LOA, CPBG, Master BOQ & WBS L2 Baseline

STAGE 2: DAYS 10 – 25
Advance Mfg Clearance & Survey
Apar LOI, Buyout POs, Check Survey & Spotting

STAGE 3: DAYS 15 – 40
Statutory Licences (CEIG & Form V)
Electrical Approval, CLRA License & WC Policies

STAGE 4: DAYS 25 – 50
Factory Inspection, FAT & Client DI
Utility Nomination, FAT Report & Dispatch Instruction

STAGE 5: DAYS 45 – 60
Store Readiness & Ground Break
Store Certification, MRN Inwarding & DPR #01

REF #	DOCUMENT NAME & SAMPLE FILE	PRIMARY USER & ROLE	SYSTEM MODULE / URL	TARGET SLA	PREREQUISITES (INPUT REQUIRED)	DOWNSTREAM UNLOCKED (OUTPUTS)	GATE TYPE
DOC-01	**Letter of Award (LOA)** LOA-MSETCL-2026-092.pdf	**Amit Patel** Bid / Marketing Manager	/contracts /golden-period	**Day 1**	Commercial Bid Opening, L1 Bid Evaluation, Utility Letter of Intent	Initializes Project Container; unlocks 60-Day countdown, CPBG banking & Contract drafting	CONTRACT
DOC-02	**Contract Performance BG (CPBG)** CPBG-SBI-Rs5.42Cr.pdf	**Gaurav Chawla / Rahul Mehta** Treasury / Contracts	/golden-period/bank-guarantees	**Day 7** (≤15d LOA)	LOA commercial terms, Bank sanction line (SBI/HDFC), Treasury approval	Unlocks formal Contract Agreement signing & Mobilization Advance claim (10%)	FINANCIAL
DOC-03	**Signed Contract & Mother BOQ** CTR-2026-001-MotherBOQ.xlsx	**Rahul Mehta / Akash Dubey** Contracts / Legal	/contracts (BOQ Tab)	**Day 10**	LOA + Verified CPBG receipt by Utility	**Locks Mother BOQ in System**. Downstream POs & LOIs strictly bounded to contract items	CORE LOCK
DOC-04	**L2 Baseline WBS Schedule** WBS-L2-Baseline-Rev0.mpp	**Priya Sharma** Project Manager	/wbs	**Day 12**	Signed Contract Milestones & Mother BOQ quantities	Establishes master schedule baseline, critical path tracking, and 60-day ground break targets	PLANNING
DOC-05	**Check Survey & Tower Spotting** TWR-SPOTTING-PROFILE-R0.dwg	**Arun Mishra / Vikram Singh** Survey Lead / Design Engg	/site-surveys /transmittals	**Day 15–25**	Route walkover, GPS coordinates, approved corridor alignment	Finalizes tower type schedule (A, B, C, D) & stub lengths; unfreezes excavation coordinates	TECHNICAL
DOC-06	**Internal LOI (Apar Conductor)** LOI-APAR-COND-001.pdf	**Ravi Tiwari / Shuv Sarkar** Procurement / SCM	/golden-period/manufacturing-clearance	**Day 15**	Locked Mother BOQ Item 01 (HTLS Conductor, 450 KM)	Reserves aluminium ingot hedging, wire rod rolling & stranding plant slots at Silvassa/Jharsuguda	PRODUCTION
DOC-07	**Buyout POs (Stubs, Towers, HW)** PO-TWR-01 (Utkarsh), PO-HW-01	**Ravi Tiwari** Vendor Manager	/golden-period/vendors	**Day 20**	Approved Vendor list nomination & Mother BOQ validation	Authorizes structural steel procurement and fabrication of 240 stub sets for early civil works	PROCUREMENT
DOC-08	**Principal Employer Form V** MSETCL-FORM-V-KORADI.pdf	**Meera Pillai** Compliance Officer	/golden-period/statutory	**Day 20**	Signed Contract Agreement with Utility (MSETCL)	Mandatory statutory prerequisite to file for State Labour Commissioner CLRA License	STATUTORY-1
DOC-09	**Labour License (CLRA) & CAR / WC** CLRA-LIC-2026-MH-150.pdf	**Meera Pillai / Anita Reddy** Compliance / HSE Officer	/golden-period/statutory /golden-period/insurance	**Day 35**	Form V from MSETCL + Contractor All Risk (CAR) & Workmen Compensation (WC) policies	Legal permission to deploy contract labour and mobilize civil excavation gangs on site	STATUTORY-1
DOC-10	**CEIG Electrical Scheme Approval** CEIG-APP-220KV-MH.pdf	**Meera Pillai / Vikram Singh** Compliance / Design Engg	/golden-period/statutory	**Day 35**	Class-A Electrical Contractor License, Single Line Diagram, PTCC clearance	Statutory authority to execute high-voltage line construction & cross statutory corridors	STATUTORY-2
DOC-11	**Utility Inspector Nomination** MSETCL-NOM-INSP-042.pdf	**Amit Patel (Marketing) / Utility** Marketing Team / MSETCL	/golden-period/vendors	**Day 30**	Inspection Call Raised by SCM after factory pilot lot readiness	Authorizes official joint inspection date between APAR QA/QC, Supplier & Utility Engineer	INSPECTION
DOC-12	**Factory Acceptance Test (FAT) Report** FAT-APAR-HTLS-LOT1-SIGNED.pdf	**Deepa Nair** QA/QC Inspector	/qa-qc/inspections	**Day 42**	Joint testing at factory with nominated Utility Inspector	Passed to Marketing Team. Prerequisite for Utility to issue Dispatch Instruction (DI)	QUALITY
DOC-13	**Utility Dispatch Instruction (DI)** MSETCL-DI-2026-HTLS-088.pdf	**Amit Patel / Utility CE** Marketing / MSETCL	/golden-period/dispatches	**Day 48**	Signed FAT Report submitted to Utility by Marketing	Authorizes factory dispatch gates to load trucks; triggers transit e-way bills to site store	CORE LOCK
DOC-14	**Site Store Readiness Certificate** STORE-CERT-KORADI-REV0.pdf	**Manoj Desai** Store Manager / Inventory Ctrl	/golden-period/stores	**Day 50**	Storage yard lease, perimeter fencing, security guards, weather-proof cement shed	Designated receiving store ready for incoming consignments; clears store readiness gate	LOGISTICS

REF #	DOCUMENT NAME & SAMPLE FILE	PRIMARY USER & ROLE	SYSTEM MODULE / URL	TARGET SLA	PREREQUISITES (INPUT REQUIRED)	DOWNSTREAM UNLOCKED (OUTPUTS)	GATE TYPE
DOC-15	**Material Receipt Note (MRN)** MRN-2026-001 (Stubs & Cmt)	**Manoj Desai** Inventory Controller	`/inventory`	**Day 55**	Arrival of vehicles under Utility DI, invoice verification & visual physical inspection	Physical verification of stubs, earthing, cement & hardware in site store; ready for gang issue	INVENTORY
DOC-16	**Day 60 Gate Sign-Off & DPR #01** DPR-2026-001-AP01-EXCAV.pdf	**Sunil Verma & Suresh Yadav** Project Director / Gang Supv	`/golden-period` `/installation/dpr`	**Day 60**	All 15 prerequisites 100% verified (BOQ, CPBG, Stubs in Store, CEIG, Form V)	**HITS THE GROUND**: Ground break, pit excavation & stub setting at Location AP-01	DAY 60 GATE